

30 July 1985

(g) Plan No. 6705/14A - so long as increased thickness is achieved by steep slopes as indicated on the plan and not by "stepped" arrangements to give foothold, the proposals are satisfactory but the possible need to take measures on top of the wall to discourage persons from attempting to climb over will have to be borne in mind;

(h) Plan No. 6705/16A - in view of experiences last year, the front corner of the Spion Kop (by the crush barriers numbered 5, 8 and 22) to either have a Pitch Perimeter Fence Gate or radial barrier(s) to overcome possible lateral crushing hazard when large crowds are present;

(i) Plan No. 6705/17 - for both security access and emergency egress purposes, a Pitch Perimeter Fence Gate to be provided;

(j) Stewarding of New Gates - as mentioned in my letter of 2nd May, 1985, it is essential that all the new gates are fully supervised by Stewards, who must be fit, able and properly trained.

Yours faithfully,

*J. C. Harris*

Chief Executive.

156

SYP000037440220